

## GANTT TASKS REPORT - ENGEN BLUE BAY

Date: 2026-07-21 Time: 08:20

| #  | Task Name                                      | Start      | Finish     | Prog | 01 Jul                 | 24 Jul | 17 Aug | 09 Sept | 02 Oct |
|----|------------------------------------------------|------------|------------|------|------------------------|--------|--------|---------|--------|
| 1  | Blue Bay POW Rev 1                             | 2026/07/01 | 2026/10/02 | 18%  | <div><div></div></div> |        |        |         |        |
| 2  | Engen Blue Bay - Virgo                         | 2026/07/01 | 2026/10/02 | 18%  | <div><div></div></div> |        |        |         |        |
| 3  | Site Establishment                             | 2026/07/01 | 2026/07/07 | 100% | <div><div></div></div> |        |        |         |        |
| 4  | Container delivery and setup                   | 2026/07/02 | 2026/07/03 | 100% | <div><div></div></div> |        |        |         |        |
| 5  | Electrician to connect power to containers     | 2026/07/02 | 2026/07/02 | 100% | <div><div></div></div> |        |        |         |        |
| 6  | Install shelving and temp counter in container | 2026/07/06 | 2026/07/07 | 100% | <div><div></div></div> |        |        |         |        |
| 7  | Hoard of and secure working area               | 2026/07/06 | 2026/07/06 | 100% | <div><div></div></div> |        |        |         |        |
| 8  | Health & Safety Pre-construction audit         | 2026/07/01 | 2026/07/01 | 100% | <div><div></div></div> |        |        |         |        |
| 9  | Move dealer from Quickshop/Office to container | 2026/07/06 | 2026/07/06 | 100% | <div><div></div></div> |        |        |         |        |
| 10 | Notification of construction work to DOL       | 2026/07/02 | 2026/07/02 | 100% | <div><div></div></div> |        |        |         |        |
| 11 | Demolition                                     | 2026/07/06 | 2026/08/05 | 97%  | <div><div></div></div> |        |        |         |        |
| 12 | Electrical make safe                           | 2026/07/06 | 2026/07/07 | 100% | <div><div></div></div> |        |        |         |        |
| 13 | Plumbing make safe                             | 2026/07/06 | 2026/07/07 | 100% | <div><div></div></div> |        |        |         |        |
| 14 | Decommission and remove HVAC/Coldroom/Chiller  | 2026/07/07 | 2026/07/08 | 100% | <div><div></div></div> |        |        |         |        |
| 15 | Demolish all shopfitted items                  | 2026/07/08 | 2026/07/09 | 100% | <div><div></div></div> |        |        |         |        |
| 16 | Remove cable trays                             | 2026/07/08 | 2026/07/08 | 100% | <div><div></div></div> |        |        |         |        |
| 17 | Remove ceilings/door & frames/Bulkheads        | 2026/07/08 | 2026/07/09 | 100% | <div><div></div></div> |        |        |         |        |
| 18 | Demolish internal walls                        | 2026/07/10 | 2026/07/13 | 100% | <div><div></div></div> |        |        |         |        |
| 19 | Demolish existing change room and refuse area  | 2026/07/10 | 2026/08/05 | 75%  | <div><div></div></div> |        |        |         |        |
| 20 | Remove all floor tiles in quickshop area       | 2026/07/14 | 2026/07/15 | 100% | <div><div></div></div> |        |        |         |        |

# Orange Circle Construction (PTY) Ltd



## GANTT TASKS REPORT - ENGEN BLUE BAY

Date: 2026-07-21 Time: 08:20

| #  | Task Name                                          | Start      | Finish     | Prog | 01 Jul | 24 Jul | 17 Aug | 09 Sept | 02 Oct |
|----|----------------------------------------------------|------------|------------|------|--------|--------|--------|---------|--------|
| 21 | Wetworks                                           | 2026/07/14 | 2026/08/25 | 16%  |        |        |        |         |        |
| 22 | Foundations                                        | 2026/07/16 | 2026/07/27 | 55%  |        |        |        |         |        |
| 23 | Excavate strip foundations to engineer spec        | 2026/07/16 | 2026/07/20 | 100% |        |        |        |         |        |
| 24 | Trim & Compact foundation trenches                 | 2026/07/21 | 2026/07/21 | 100% |        |        |        |         |        |
| 25 | Install reinforcing                                | 2026/07/22 | 2026/07/22 | 75%  |        |        |        |         |        |
| 26 | Cast strip foundation                              | 2026/07/23 | 2026/07/23 | 0%   |        |        |        |         |        |
| 27 | Foundation brickwork to addition                   | 2026/07/24 | 2026/07/27 | 0%   |        |        |        |         |        |
| 28 | Concrete works                                     | 2026/07/14 | 2026/08/19 | 0%   |        |        |        |         |        |
| 29 | Back fill and compact subbase                      | 2026/07/28 | 2026/07/29 | 0%   |        |        |        |         |        |
| 30 | Install Ref mesh reinforcing                       | 2026/07/28 | 2026/07/29 | 0%   |        |        |        |         |        |
| 31 | Cast concrete floor in new storeroom area          | 2026/07/30 | 2026/07/30 | 0%   |        |        |        |         |        |
| 32 | Install formwork for top slab above new store room | 2026/07/31 | 2026/08/03 | 0%   |        |        |        |         |        |
| 33 | Install re bar in formwork                         | 2026/08/03 | 2026/08/04 | 0%   |        |        |        |         |        |
| 34 | Cast concrete for new top slab                     | 2026/08/05 | 2026/08/05 | 0%   |        |        |        |         |        |
| 35 | Remove form work and props                         | 2026/08/12 | 2026/08/12 | 0%   |        |        |        |         |        |
| 36 | Brick work                                         | 2026/07/28 | 2026/08/13 | 8%   |        |        |        |         |        |
| 37 | Internal Brickwork                                 | 2026/07/14 | 2026/07/24 | 25%  |        |        |        |         |        |
| 38 | External Brickwork                                 | 2026/07/23 | 2026/07/30 | 0%   |        |        |        |         |        |
| 39 | Facebricks                                         | 2026/08/12 | 2026/08/13 | 0%   |        |        |        |         |        |
| 40 | Plastering                                         | 2026/07/20 | 2026/08/20 | 19%  |        |        |        |         |        |

## GANTT TASKS REPORT - ENGEN BLUE BAY

Date: 2026-07-21 Time: 08:20

| #  | Task Name                                                                         | Start      | Finish     | Prog | 01 Jul                 | 24 Jul                 | 17 Aug                 | 09 Sept                | 02 Oct |
|----|-----------------------------------------------------------------------------------|------------|------------|------|------------------------|------------------------|------------------------|------------------------|--------|
| 41 | Internal plastering                                                               | 2026/08/07 | 2026/08/14 | 25%  |                        | <div><div></div></div> |                        |                        |        |
| 42 | Screed to floors                                                                  | 2026/07/20 | 2026/07/21 | 0%   | <div><div></div></div> |                        |                        |                        |        |
| 43 | External plastering                                                               | 2026/08/10 | 2026/08/12 | 0%   |                        | <div><div></div></div> |                        |                        |        |
| 44 | Rhinolite                                                                         | 2026/08/17 | 2026/08/20 | 50%  |                        | <div><div></div></div> |                        |                        |        |
| 45 | <b>Tiling</b>                                                                     | 2026/08/13 | 2026/08/25 | 0%   |                        | <div><div></div></div> |                        |                        |        |
| 46 | Quickshop floor tiling                                                            | 2026/08/13 | 2026/08/19 | 0%   |                        | <div><div></div></div> |                        |                        |        |
| 47 | Back of house floor tiling- Podium Ramp/Changerooms/<br>Public Bathrooms/Café 365 | 2026/08/13 | 2026/08/21 | 0%   |                        | <div><div></div></div> |                        |                        |        |
| 48 | Ablution wall tiling                                                              | 2026/08/19 | 2026/08/24 | 0%   |                        | <div><div></div></div> |                        |                        |        |
| 49 | Café 365/famousse brands wall tiling                                              | 2026/08/13 | 2026/08/20 | 0%   |                        | <div><div></div></div> |                        |                        |        |
| 50 | Podium tiles                                                                      | 2026/08/25 | 2026/08/25 | 0%   |                        |                        | <div><div></div></div> |                        |        |
| 51 | <b>Plumbing Installation</b>                                                      | 2026/08/07 | 2026/09/04 | 20%  |                        | <div><div></div></div> | <div><div></div></div> |                        |        |
| 52 | Rough in plumbing                                                                 | 2026/08/07 | 2026/08/12 | 50%  |                        | <div><div></div></div> |                        |                        |        |
| 53 | Plumbing 1st Fix                                                                  | 2026/08/24 | 2026/08/25 | 50%  |                        | <div><div></div></div> | <div><div></div></div> |                        |        |
| 54 | Plumbing 2nd Fix                                                                  | 2026/08/21 | 2026/08/26 | 0%   |                        | <div><div></div></div> |                        |                        |        |
| 55 | Plumbing Final fix                                                                | 2026/08/27 | 2026/09/02 | 0%   |                        |                        | <div><div></div></div> |                        |        |
| 56 | Commisioning                                                                      | 2026/09/03 | 2026/09/04 | 0%   |                        |                        |                        | <div><div></div></div> |        |
| 57 | <b>Electrical Installation</b>                                                    | 2026/07/16 | 2026/09/25 | 20%  |                        | <div><div></div></div> | <div><div></div></div> |                        |        |
| 58 | Electrical rough in                                                               | 2026/07/16 | 2026/08/04 | 50%  |                        | <div><div></div></div> |                        |                        |        |
| 59 | Electrical 1st Fix                                                                | 2026/08/05 | 2026/08/24 | 50%  |                        | <div><div></div></div> | <div><div></div></div> |                        |        |
| 60 | Electrical 2nd Fix                                                                | 2026/09/01 | 2026/09/16 | 0%   |                        |                        |                        | <div><div></div></div> |        |

# Orange Circle Construction (PTY) Ltd



## GANTT TASKS REPORT - ENGEN BLUE BAY

Date: 2026-07-21 Time: 08:20

| #  | Task Name                      | Start      | Finish     | Prog | 01 Jul | 24 Jul | 17 Aug | 09 Sept | 02 Oct |
|----|--------------------------------|------------|------------|------|--------|--------|--------|---------|--------|
| 61 | Electrical Final Fix           | 2026/09/16 | 2026/09/22 | 0%   |        |        |        |         |        |
| 62 | Commissioning                  | 2026/09/22 | 2026/09/25 | 0%   |        |        |        |         |        |
| 63 | HVAC & Refrigeration           | 2026/08/07 | 2026/09/21 | 0%   |        |        |        |         |        |
| 64 | Quickshop                      | 2026/08/13 | 2026/09/21 | 0%   |        |        |        |         |        |
| 65 | Install Coldroom               | 2026/08/20 | 2026/08/26 | 0%   |        |        |        |         |        |
| 66 | Instaal HVAC ducting           | 2026/08/13 | 2026/08/19 | 0%   |        |        |        |         |        |
| 67 | Install HVAC                   | 2026/08/31 | 2026/09/03 | 0%   |        |        |        |         |        |
| 68 | Deliver chiller                | 2026/09/16 | 2026/09/16 | 0%   |        |        |        |         |        |
| 69 | Commisioning                   | 2026/09/17 | 2026/09/21 | 0%   |        |        |        |         |        |
| 70 | Woolworths                     | 2026/08/07 | 2026/09/11 | 0%   |        |        |        |         |        |
| 71 | Install new double trox door   | 2026/08/07 | 2026/08/10 | 0%   |        |        |        |         |        |
| 72 | Install new Cat Ladder         | 2026/08/13 | 2026/08/13 | 0%   |        |        |        |         |        |
| 73 | Install new Mentes Hand Rail   | 2026/08/14 | 2026/08/17 | 0%   |        |        |        |         |        |
| 74 | Install new CO2 room equipment | 2026/08/11 | 2026/08/19 | 0%   |        |        |        |         |        |
| 75 | C02 Room commisioning          | 2026/08/20 | 2026/08/24 | 0%   |        |        |        |         |        |
| 76 | Install Woolworths Fridges     | 2026/09/08 | 2026/09/11 | 0%   |        |        |        |         |        |
| 77 | Carpentry & Joinery            | 2026/08/17 | 2026/08/27 | 0%   |        |        |        |         |        |
| 78 | Install door frames            | 2026/08/17 | 2026/08/19 | 0%   |        |        |        |         |        |
| 79 | Install doors                  | 2026/08/24 | 2026/08/26 | 0%   |        |        |        |         |        |
| 80 | Install ironmongery            | 2026/08/27 | 2026/08/27 | 0%   |        |        |        |         |        |

# Orange Circle Construction (PTY) Ltd



## GANTT TASKS REPORT - ENGEN BLUE BAY

Date: 2026-07-21 Time: 08:20

| #   | Task Name                              | Start      | Finish     | Prog | 01 Jul | 24 Jul | 17 Aug | 09 Sept | 02 Oct |
|-----|----------------------------------------|------------|------------|------|--------|--------|--------|---------|--------|
| 81  | Suspended ceiling system               | 2026/08/24 | 2026/09/10 | 0%   |        |        |        |         |        |
| 82  | Quickshop                              | 2026/08/24 | 2026/09/10 | 0%   |        |        |        |         |        |
| 83  | Install shadow line                    | 2026/08/24 | 2026/08/25 | 0%   |        |        |        |         |        |
| 84  | Install T-grid system                  | 2026/08/26 | 2026/08/28 | 0%   |        |        |        |         |        |
| 85  | Install ceiling boards                 | 2026/09/08 | 2026/09/10 | 0%   |        |        |        |         |        |
| 86  | Back of house                          | 2026/08/24 | 2026/09/07 | 0%   |        |        |        |         |        |
| 87  | Install shadow line                    | 2026/08/24 | 2026/08/26 | 0%   |        |        |        |         |        |
| 88  | Install T-grid system                  | 2026/08/27 | 2026/09/01 | 0%   |        |        |        |         |        |
| 89  | Install ceiling boards                 | 2026/09/02 | 2026/09/07 | 0%   |        |        |        |         |        |
| 90  | Shopfitting                            | 2026/08/31 | 2026/09/16 | 0%   |        |        |        |         |        |
| 91  | Shop bulkheads                         | 2026/08/31 | 2026/09/03 | 0%   |        |        |        |         |        |
| 92  | Fin walls                              | 2026/09/04 | 2026/09/07 | 0%   |        |        |        |         |        |
| 93  | Install Quickshop shopfitting          | 2026/09/10 | 2026/09/16 | 0%   |        |        |        |         |        |
| 94  | Install male ablution cubicles         | 2026/09/16 | 2026/09/16 | 0%   |        |        |        |         |        |
| 95  | Shelving delivery                      | 2026/09/10 | 2026/09/10 | 0%   |        |        |        |         |        |
| 96  | Shelving installation                  | 2026/09/11 | 2026/09/14 | 0%   |        |        |        |         |        |
| 97  | Woolworths Shopfitting                 | 2026/09/11 | 2026/09/15 | 0%   |        |        |        |         |        |
| 98  | Install Woolworths Shopfitting items   | 2026/09/11 | 2026/09/15 | 0%   |        |        |        |         |        |
| 99  | Café 365 & Famous Brands - Shopfitting | 2026/09/17 | 2026/09/23 | 0%   |        |        |        |         |        |
| 100 | Install bulkheads                      | 2026/09/17 | 2026/09/18 | 0%   |        |        |        |         |        |



GANTT TASKS REPORT - ENGEN BLUE BAY

Date: 2026-07-21 Time: 08:20

| #   | Task Name                         | Start      | Finish     | Prog | 01 Jul | 24 Jul | 17 Aug | 09 Sept | 02 Oct      |
|-----|-----------------------------------|------------|------------|------|--------|--------|--------|---------|-------------|
| 101 | Install counters                  | 2026/09/21 | 2026/09/23 | 0%   |        |        |        |         | <div></div> |
| 102 | Painting                          | 2026/08/07 | 2026/09/25 | 0%   |        |        |        |         | <div></div> |
| 103 | Prep & paint priming coats        | 2026/08/07 | 2026/08/26 | 0%   |        |        |        |         |             |
| 104 | Internal painting                 | 2026/08/27 | 2026/09/09 | 0%   |        |        |        |         |             |
| 105 | Paint shopfitting items           | 2026/09/17 | 2026/09/21 | 0%   |        |        |        |         | <div></div> |
| 106 | External painting                 | 2026/08/27 | 2026/09/15 | 0%   |        |        |        |         |             |
| 107 | Blue Arch painting                | 2026/09/11 | 2026/09/15 | 0%   |        |        |        |         | <div></div> |
| 108 | Finishing                         | 2026/09/23 | 2026/09/25 | 0%   |        |        |        |         | <div></div> |
| 109 | Signage                           | 2026/09/07 | 2026/09/25 | 0%   |        |        |        |         | <div></div> |
| 110 | Modification to Prime Sign if any | 2026/09/07 | 2026/09/09 | 0%   |        |        |        |         |             |
| 111 | Install Ablution signage          | 2026/09/10 | 2026/09/10 | 0%   |        |        |        |         | <div></div> |
| 112 | Internal Bulkhead signage         | 2026/09/23 | 2026/09/25 | 0%   |        |        |        |         | <div></div> |
| 113 | External Arch signage             | 2026/09/25 | 2026/09/25 | 0%   |        |        |        |         | <div></div> |
| 114 | POS & Impulse signage             | 2026/09/25 | 2026/09/25 | 0%   |        |        |        |         | <div></div> |
| 115 | Woolworths vinyl signage          | 2026/09/10 | 2026/09/11 | 0%   |        |        |        |         | <div></div> |
| 116 | Completion                        | 2026/09/25 | 2026/10/02 | 0%   |        |        |        |         | <div></div> |
| 117 | Project completion                | 2026/09/25 | 2026/09/25 | 0%   |        |        |        |         | <div></div> |
| 118 | Handover & Snag                   | 2026/09/28 | 2026/09/28 | 0%   |        |        |        |         | <div></div> |
| 119 | De-snag                           | 2026/09/29 | 2026/10/02 | 0%   |        |        |        |         | <div></div> |
| 120 | Merchandising                     | 2026/09/28 | 2026/09/30 | 0%   |        |        |        |         | <div></div> |



GANTT TASKS REPORT - ENGEN BLUE BAY

Date: 2026-07-21 Time: 08:20

| #   | Task Name         | Start      | Finish     | Prog | 01 Jul | 24 Jul | 17 Aug | 09 Sept | 02 Oct |
|-----|-------------------|------------|------------|------|--------|--------|--------|---------|--------|
| 121 | BCX Commissioning | 2026/09/29 | 2026/10/01 | 0%   |        |        |        |         |        |
| 122 | Safe installation | 2026/10/01 | 2026/10/01 | 0%   |        |        |        |         |        |
| 123 | Streaming date    | 2026/10/01 | 2026/10/01 | 0%   |        |        |        |         |        |