

TEST PROJECT A PROJECT REPORT

REPORT WEEK 12

REPORT INFO	POW PROGRESS	PROGRAM OF WORKS	SAFE WORKING HOURS
Date: 2026/07/09 Week: 12 Status: Active	Required: 0,7% Actual: 0,6% Delay: 3 Days	Total Tasks: 50 Active: 15 Completed: 30	1 250 Safe Hours to Date

PROJECT STATUS SUMMARY

The project is currently tracking slightly behind program due to adverse weather conditions, but mitigation measures are in place.

CONTRACT DATES & MILESTONES

Start: 2026/06/09

Finish: 2026/10/07

THIS WEEK'S MILESTONES

Milestone	Start Date	Due Date
Site Establishment	0001/01/01	2026/07/07
Practical Completion	0001/01/01	2026/07/11

OVERDUE MILESTONES

Milestone	Start Date	Due Date	Prog
Streaming (Go-Live) Reason: Hardware delivery delayed by supplier	0001/01/01	2026/07/04	80%

ENVIRONMENTAL & WASTE

Waste Type	Qty
General Waste (T)	12.5
Rubble (m3)	45.0
Scrap Metals (T)	3.2
Asbestos (T)	0.0

VENDOR REPORT - HSEQ COMPLIANCE

Vendor Name	Scope	Safety File	App Score	AU 1	AU 2	AU 3
Bricklayers Ltd	Bricklaying & Plastering	Yes	85	A	B+	A-
Piping Solutions	Plumbing Services	No	60	C	D	

SITE INSTRUCTIONS / VARIATION ORDERS

Date	Description	Approved By	Status	Comments
2026/06/29	Additional foundation excavation due to soil conditions	John Doe	Approved	Standard rate applied.
2026/07/04	Extra plumbing connections for unit 4	Jane Smith	Pending	Waiting for formal signature.